



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT - January 9, 2020

Project Update:

The project began on January 6, 2020. The project is currently on schedule and the weather has not delayed the construction schedule.

Work Completed:

- Staging area set up
- Traffic Control and detour route in place for Phase 1
- Project Signs installed on both ends of the corridor

The Week Ahead – January 8 to 15:

- Continue sawcuts for removals
- Construction fence installation continues
- Business and pedestrian access signs to be installed.
- Traffic signals will be de-energized and removals begin Friday the 10th.
- Barricades on side streets will be moved up to the alleyways in preparation for asphalt milling.
- Milling operations to begin on Monday, January 13th.
- Continue conducting pre-construction surveys on sensitive features

A Look Beyond:

- Street lights to be removed within the next week. Temporary pedestrian lights to be installed.
- Utility work to begin on Feb 1, water line installation will be first
- Potholing for underground facilities
- Concrete removals; curb and gutter

Work Hours:

- Due to the shorter daylight hours, crews will be working and equipment operational Monday through Friday from 7am to 5pm. Noise level and vibration monitoring will be in effect.
- No night or weekend work is anticipated at this time.

Advice for the week ahead:

The construction fencing will now help guide you along the pedestrian access routes and prevent you or your customers from unwittingly entering the construction zone. Please keep obstacles out of the 5-foot wide pedestrian access.

**Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach
Project Coordinator - City of Farmington
119 W. Main Street, Farmington, NM 87401
Office: 505-599-8443 Cell: 505-427-1512
shroach@fmtn.org

www.heartoffarmington.org