



2/10/2020-February

By Jim King																														
3 week schedule		Feb														March														
Job # 219042		Week	1							2							3							4						
Name Downtown Farmington Revitalization		Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
Item/ Task	Unit	Qty	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	1	2	3	4	5	6	7	8
Traffic control / Maintian		1	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Material Delivery																														
Water																														
Storm										X	X	X	X	X																
LIDS / Manholes																	X	X	X	X	X			X	X	X	X	X		
Equipment delivery																														
Survey Water line and Storm drain			X	X	X																									
Pot hole for water																														
Waterline Install			X	X																										
Fire lines			X	X	X	X	X																							
Service lines			X	X	X	X	X			X	X																			
Test/ chlorinate/ flush										X	X	X	X	X																
Tie in Water line at extremities																	X	X	X	X	X									
Storm Drain Install										X	X	X	X	X																
Install Temp lights			X																											
COF Luminaires Removals			X	X																										
Testing / Proctors			X	X	X	X	X																							
Submittals			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Purchase Orders			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Shop Drawings			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		