



## **DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT - February 12, 2020**

### **Project Update – Week 6:**

We are pleased to report the project continues to be a few days ahead of schedule.

### **Work Completed:**

- Temporary lighting has been installed
- Approximately 1000 lineal feet of 12-inch water line has been installed

### **The Week Ahead – February 12 to February 19:**

- Street light removals
- Potholing of underground utilities in front of trenching operations and for water services
- Two crews will work on fire line and service line installation
- Trenching operations for utility work (water line)
- Preparing for waterline tie-ins at Orchard Ave. and E. Main St and Miller.
- Low impact development (LID) subsurface storm water system installation

### **A Look Beyond a Week:**

- Fire line and service line installation continues
- Storm Drain and Low Impact Development installation continues

### **Work Hours:**

- Construction hours: Monday through Friday from 7am to 5pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

### **For Your Consideration:**

- If you are interested in Business Resiliency resources and classes, please contact us and we will put you in touch with the appropriate resource partner or work to host a class as needed.
- The existing water lines are over 60 years old and prone to break and leak. Please report to JACOBS Engineering at 505-327-1918.
- If you or a tenant has an immediate need for a fire suppression system please contact HQ.

*\*Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach  
Project Coordinator - City of Farmington  
119 W. Main Street, Farmington, NM 87401  
Office: 505-599-8443 Cell: 505-427-1512  
[shroach@fmtn.org](mailto:shroach@fmtn.org)  
[www.heartoffarmington.org](http://www.heartoffarmington.org)