



## **DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT - February 26, 2020**

### **Project Update – Week 8:**

We are pleased to report the project continues to be a few days ahead of schedule.

#### **Work Completed:**

- 75% complete on water services and fire lines installation
- Waterline installation on Main Street is complete

### **The Week Ahead – February 26 to March 4:**

- Potholing of underground utilities in front of trenching operations and for water services
- Fire line and service line testing and installation continues
- Waterline tie-ins at Miller St. and Wall Ave.
- Finish water services and set meter cans
- Existing services swapped over to new services
- Third utility crew arrives on Monday
- Surveying to stake out the storm drain line
- Storm Drain and Low Impact Development (LID) subsurface storm water system installation

### **A Look Beyond a Week:**

- Test, chlorinate and flush new water lines
- Cut and cap old lines
- Storm Drain and Low Impact Development (LID) subsurface storm water system installation

### **Work Hours:**

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

### **For Your Consideration:**

- The existing water lines are over 60 years old and prone to break and leak. Please report to JACOBS Engineering at 505-327-1918.
- If you or a tenant has an immediate need for or desire to install a fire suppression system please contact HQ.

*\*Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

[shroach@fmtn.org](mailto:shroach@fmtn.org)

[www.heartoffarmington.org](http://www.heartoffarmington.org)