



ID	Task Mode	Task Name	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors
54		Wide Area conference	1 day	Wed 7/1/20	Wed 7/1/20	NA	NA		55
55		Traffic control	2 days	Thu 7/2/20	Fri 7/3/20	NA	NA	54	56,59
56		Install Fence	2 days	Mon 7/6/20	Tue 7/7/20	NA	NA	55	57
57		Milling Surface	2 days	Wed 7/8/20	Thu 7/9/20	NA	NA	56	58,60
58		Remove Concrete	7 days	Fri 7/10/20	Mon 7/20/20	NA	NA	57	61
59		Remove Electrical Signals	2 days	Mon 7/6/20	Tue 7/7/20	NA	NA	55	
60		Install Waterline Phase II	29 days	Tue 7/21/20	Fri 8/28/20	NA	NA	57	
61		Install Waterline Main St, 1154.55 Allen to Auburn	10 days	Tue 7/21/20	Mon 8/3/20	NA	NA	58	62,70
62		Install Water Line Allen street 163 LF 8" WL	2 days	Tue 8/4/20	Wed 8/5/20	NA	NA	61	63
63		Install 8" Waterline Behrend Street 103.81 LF WL South, 22' North	1 day	Thu 8/6/20	Thu 8/6/20	NA	NA	62	64
64		Install 8" Waterline Locke Street 105.05 LF WL North	1 day	Fri 8/7/20	Fri 8/7/20	NA	NA	63	65
65		Chlorinate and Test Waterline	2 days	Mon 8/10/20	Tue 8/11/20	NA	NA	64	66
66		Bac- Test Waterline	1 day	Wed 8/12/20	Wed 8/12/20	NA	NA	65	67
67		Tie in New waterline to Existing	1 day	Thu 8/13/20	Thu 8/13/20	NA	NA	66	68
68		Cut over New Water line Services, 41 services	11 days	Fri 8/14/20	Fri 8/28/20	NA	NA	67	84
69		Stormdrain	42 days	Tue 8/4/20	Wed 9/30/20	NA	NA		
70		Install New Storm Drain Allen 36" HDPE, 359.38 LF	4 days	Tue 8/4/20	Fri 8/7/20	NA	NA	61	71,78,80
71		Install New Storm Drain, 24" HDPE, 100.2 LF Main @ Allen	2 days	Mon 8/10/20	Tue 8/11/20	NA	NA	70	72
72		Install New Storm Drain, 36" HDPE, 338.81 LF BEHREND	4 days	Wed 8/12/20	Mon 8/17/20	NA	NA	71	73,79
73		Install New Storm Drain, 18" HDPE, 266.32 LF Main st at BEHREND	4 days	Tue 8/18/20	Fri 8/21/20	NA	NA	72	74
74		Install New Storm Drain, 24" HDPE, 83.69 LF, 224.62 LF 18" HDPE Main st @Locke	4 days	Mon 8/24/20	Thu 8/27/20	NA	NA	73	75,79
75		Install New Storm Drain, 36" HDPE, 106.40 LF Locke st, 24" HDPE, 74.20 LF Locke, 18" HDPE 30 LF at Main	4 days	Fri 8/28/20	Wed 9/2/20	NA	NA	74	76
76		Install New Storm Drain, 18" HDPE, 72.02 LF Main st @Auburn	1 day	Thu 9/3/20	Thu 9/3/20	NA	NA	75	77,79
77		Install New Storm Drain, 48" HDPE, 173.00 LF Auburn, 24" HDPE, 74.28 LF Auburn, 18" HDPE 47.44 LF @ Main	4 days	Fri 9/4/20	Wed 9/9/20	NA	NA	76	
78		Build Manholes, 6 each 4' Dia, 4 each 6' Dia, 1 each 7' Dia, 9 each 8' Dia	16 days	Mon 8/10/20	Mon 8/31/20	NA	NA	70	90
79		Build New Inlets, 11 each Curb inlets, 4 each surface, 20 each double curb	19 days	Fri 9/4/20	Wed 9/30/20	NA	NA	72,74,76	8255+7 days
80		Build New LID's Allen	6 days	Mon 8/10/20	Mon 8/17/20	NA	NA	70	99
81		Build New SW Scuppers	7 days	Fri 9/18/20	Mon 9/28/20	NA	NA	8255+3 days	84
82		New Curb and Gutter	14 days	Tue 9/15/20	Fri 10/2/20	NA	NA	7955+7 days	8155+3 days, 83,91,92,93
83		Subgrade prep for pavers	7 days	Mon 10/5/20	Tue 10/13/20	NA	NA	82	
84		New Sidewalk	15 days	Tue 9/29/20	Mon 10/19/20	NA	NA	68,81	87,8555+7 days
85		Build new planters	10 days	Thu 10/8/20	Wed 10/21/20	NA	NA	8455+7 days	86
86		Build new Concrete ret Walls	10 days	Thu 10/22/20	Wed 11/4/20	NA	NA	85	87
87		Remove Concrete SW from Building	5 days	Thu 11/5/20	Wed 11/11/20	NA	NA	84,86	8855+2 days
88		New SW building	10 days	Mon 11/9/20	Fri 11/20/20	NA	NA	8755+2 days	99
89		Install New Pavers	24 days	Mon 10/5/20	Thu 11/5/20	NA	NA	82	99
90		Build New Concrete collars, MH, FH, Valves	10 days	Tue 9/1/20	Mon 9/14/20	NA	NA	78	96
91		Install New Irrigation Conduit and wiring	15 days	Mon 10/5/20	Fri 10/23/20	NA	NA	82	94
92		Install new Electrical Conduit and wiring	10 days	Mon 10/5/20	Fri 10/16/20	NA	NA	82	98
93		Install Sleeves (Elect & Irrigation)	4 days	Mon 10/5/20	Thu 10/8/20	NA	NA	82	99
94		Subgrade Prep	5 days	Mon 10/26/20	Fri 10/30/20	NA	NA	91	95
95		Base course	5 days	Mon 11/2/20	Fri 11/6/20	NA	NA	94	96
96		Asphalt Pave	5 days	Mon 11/9/20	Fri 11/13/20	NA	NA	90,95	97
97		Stripe	5 days	Mon 11/16/20	Fri 11/20/20	NA	NA	96	99
98		Install new Lights & Appurtenances	13 days	Mon 10/19/20	Wed 11/4/20	NA	NA	92	99
99		EOPHase II	0 days	Mon 11/2/20	Mon 11/2/20	NA	NA	88,89,97,98,80,95	

Project: 302702020 Schedule Fa Date: Wed 4/1/20

Task Split

Milestone

Project Summary

Inactive Milestone

Inactive Summary

Manual Task

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 2