



4/13/2020

By Jim King

3 week schedule

April / May

Job # 219042

Name Downtown Farmington Revitalization

		Week	1							2							3							4						
		Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
Item/ Task	Unit	Qty	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10
Traffic control / Maintian		1	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Material Delivery																														
Donuts (adjustment rings)			x	x	x	x	x																							
Set MH's to grade			x	x	x	x	x																							
Drop Inlet Grates			x	x	x	x	x			x	x																			
Surface Inlets			x	x	x	x	x			x	x	x	x	x																
Ring and Covers			x	x	x	x	x			x	x	x	x	x																
Orchard MH w/ concrete collars			x	x	x	x	x																							
Orchard Laterals			x	x	x	x	x																							
Allen Laterals										x	x																			
Gas Line relocated Orchard				x																										
Waterline Relocated Orchard				x	x																									
Electrical Irrigation trenching																														
Orchard to Allen			x	x	x	x	x			x	x	x	x	x																
Allen				x		x																								
Rough Grade Balance			x	x	x	x	x																							
Curb and Gutter Grade										x	x	x	x	x			x	x												
Place Curb and Gutter												x	x	x			x	x	x	x	x									

AUI

ABC

AUI

Coremain

Coremain

Coremain

AUI

AUI

NMGC

AUI

MWGS /HDI

MWGS /HDI

MWGS /HDI

AUI

AUI

XL Conc