



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – April 29, 2020

Project Update – Week 17:

We are pleased to report the project is on schedule.*

Work Completed:

- 100% of Irrigation conduit has been installed
- 99% of Storm Drain has been installed.
- 90% of Manholes have been set to grade
- Paved alleyway on N. Orchard Ave.
- 460 LF of curb and gutter installed

The Week Ahead – April 29 to May 6:

- Irrigation line pressure testing on Friday
- Drop inlets and surface inlets installation to begin on Monday
- Rough grading continues
- Curb and gutter grading, forming, and placement
- Sidewalk removal and replacement

A Look Beyond a Week:

- Continue form and place curb gutter
- Planter and sidewalk concrete work
- Concrete bases for street lighting
- Scupper installation on S. Commercial Ave.
- ADA ramp installation

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

For Your Consideration:

- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

** Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org