



4/27/2020

By Jim King

3 week schedule

Job # 219042

Week

April

May

Name Downtown Farmington Revitalization

Day

Item/ Task

Unit

Qty

Traffic control / Maintian

Material Delivery

Anchor bolts

Light poles Luminairs

6/8/2020

Concrete Items

Truncated Dome Markers

Expansion, Cure

Storm Drain

Surface Inlets

Curb DI

Dounuts

Scuppers

Electrical Irrigation trenching

Test Irrigation Lines

Curb and Gutter

Sidewalk Prep

Place Sidewalk

Curb Drop Inlets

Luminair Foundations

Planters

Curb Drop Inlets

Tree Removal City

		1					1					2					3												
		M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
Day	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
Traffic control / Maintian	1	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Anchor bolts																													
Light poles Luminairs	6/8/2020																												
Truncated Dome Markers Expansion, Cure		X							X	X	X	X	X																
Surface Inlets																													
Curb DI																													
Dounuts			X																										
Scuppers											X	X	X			X	X	X	X	X									
Electrical Irrigation trenching		X	X	X																									
Test Irrigation Lines					X	X			X	X	X																		
Curb and Gutter		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	X								
Sidewalk Prep				X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X				
Place Sidewalk					X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Luminair Foundations									X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Planters												X	X			X	X	X	X	X			X	X	X	X	X		
Curb Drop Inlets									X	X	X	X	X			X	X	X	X	X			X	X	X				
Tree Removal City		X	X																										

COF

COF

Zia Supply

Core Main

Core Main

ABC Precast

Core Main

MWGS / HDI

MWGS

XL

AUI/ XL

XL

HDI

XL Conc

AUI 2 crews

City Parks & Rec