



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – May 13, 2020

Project Update – Week 19:

We are pleased to report the project is on schedule.*

Work Completed

- 92 LF of sidewalk installed
- 31 LF of driveway installed
- Drop Inlet bases along N. Wall, S. Commercial, and S. Orchard installed
- Materials delivered: scuppers, truncated domes ADA tiles, and final manhole ring and cover

The Week Ahead – May 13 to May 20:

- Curb inlets to be installed, 13 total by end of the week
- Curb and gutter grading, forming, and placement continues
- Scupper installation on S. Commercial Ave.
- Sidewalk installation continues
- Concrete bases for street lighting
- Begin installation of raised planters
- ADA ramp installation

A Look Beyond a Week:

- Complete curb gutter
- Continue installation of raised planters
- Continue sidewalk installation
- Continue concrete bases for street lighting
- Material delivery; 2 single surface inlets, 1 double surface inlet, light poles and luminaires

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

For Your Consideration:

- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

** Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org