



5/11/2020

By Jim King

3 week schedule

Job # 219042 Week

Name Downtown Farmington Revitalization Day

Item/ Task Unit Qty

			1							2							3							4								
		Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S		
		1	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7		
Traffic control / Maintian		1	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	AUI	
Material Delivery																																
Anchor bolts / Bolt Pattern		Arrived																														COF
Light poles Luminaires		6/8/2020																														COF
Concrete Items																																
Truncated Dome Markers		Arrived																														Zia
Storm Drain																																
Double Surface Inlets			X	X	X	X	X			X	X	X	X	X																		AUI
Ring and Cover		Arrived																														AUI
Scuppers		Arrived	X																													AUI
Hand Place Curb and Gutter			X	X	X	X	X			X	X	X	X	X		X	X	X	X	X												XL Conc
Place Sidewalk			X	X	X	X	X			X	X	X	X	X		X	X	X	X	X												XL Conc
Luminair Foundations										X	X	X	X	X		X	X	X	X	X												hdi
Planters										X	X	X	X	X		X	X	X	X	X												XL Conc
Curb Drop Inlets			X	X	X	X	X			X	X	X	X	X																		AUI
Brick Pavers																X	X	X	X	X			X	X	X	X	X					mwgs
Stem Walls										X	X	X	X	X		X	X	X	X	X			X	X	X	X	X					XL Conc
Ramps																X	X	X	X	X												XL Conc
Scuppers										X	X	X	X	X		X	X	X	X	X			X	X	X	X	X					AUI
Fire Lines																X	X	X	X	X			X	X	X	X	X					AUI
SW removal																X	X	X	X	X			X	X	X	X	X					Rosenbaum