



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – June 10, 2020

Project Update – Week 23:

We are pleased to report the project is on schedule.*

Work Completed

- 9 concrete raised planters installed
- 4 ADA Ramps
- 2 scuppers installed at The Chile Pod
- Sidewalk between Allen Ave. and Orchard Ave., north and south sides
- Placed colored concrete for center island wall at Orchard Ave. roundabout
- Roundabout and splitter islands at S. Miller Ave. are complete
- 3 valley gutters installed
- 4 large brick paver areas between Hill St. and Wall Ave.
- 3 fire line assemblies

The Week Ahead – June 10 to June 17:

- Sidewalk installation and ADA ramp installation will be completed
- Install double curb inlet, and a median surface inlet on N. Orchard Ave.
- Install 2 surface inlets near Allen Ave.
- Light pole foundations to be completed
- Roll over curb and colored concrete apron on Orchard Ave. roundabout
- Planter installations between Orchard Ave. and Wall Ave. will be completed
- Brick paver installation continues
- Material delivery; 16 bundles of light poles
- Stem wall installation between Orchard Ave. and Wall Ave.
- Sub grade prep on roadway will begin
- Phase 2 – traffic signal removals
- Phase 2 – potholing for utilities will begin
- Phase 2 – curb and gutter removal to be completed
- Phase 2 – irrigation meters to be removed

A Look Beyond a Week:

- Double surface inlet installation at N. Orchard Ave.
- Continue brick paver installation
- Light pole assembly and installation
- Begin base course and 1st lift of asphalt on roadway
- Phase 2 – Potholing for utilities will continue
- Phase 2 – 12" Water Line installation begins

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

For Your Consideration:

- Phase 2 construction will begin June 17th with water line trenching operations.
- No parking near active work zones.
- The stop signs at Auburn Ave. and Main St. will now be a 3 way stop until utility trenching operations at Auburn Ave.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

* Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org