



6/15/2020

By Jim King

3 week schedule

June

July

Job # 219042	Week	1									2									1									2								
Name Downtown Farmington Revitalization	Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S								
Item/ Task	Unit	Qty	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12							
Traffic control / Maintian Phase I & Phase II		1	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	AUI							
Material Delivery																																					
Light poles	6/19/20?		X	X	X	X	X			X	X	X	X	X																COF /HDI							
Storm Drain																																					
Double Surface Inlets			X	X																										Core Main / AUI							
Splitter Islands			X	X	X																									XL Conc							
Round abouts Orchard							X	X																						XL Conc							
Apron							X	X																						XL Conc							
Sidewalk Removals					X	X																								AUI							
Place Sidewalk			X	X	X	X	X			X	X	X	X	X																XL Conc							
Fire Lines				X																										AUI							
ADA Ramps			X	X	X	X	X			X	X	X	X	X																XL Conc							
																														XL Conc							
Surface Inlets						X	X			X	X	X	X	X																AUI							
Planters			X	X	X	X	X			X	X																			AUI							
Luminair Foundations			X	X																										HDI							
Stem Walls			X	X	X	X	X			X	X	X																		XL Conc							
Stairs							X			X	X																			XL Conc							
Brick Pavers			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									MWGS							
Set / Build Light Poles										X	X	X	X	X			X	X	X	X	X									HDI							
Surveyors			X	X						X	X						X	X						X	X					AUI							
Sub Grade Prep			X	X	X	X	X			X	X	X	X	X																AUI							
Base Course				X	X	X	X			X	X	X	X	X			X													AUI							
Asphalt 1st Lift							X			X	X	X	X	X			X	X	X											XL Conc							
Raise Water Valves										X	X	X	X	X			X													AUI							
Asphalt 2nd Lift													X	X			X	X	X	X	X									XL Conc							
Stripping / Signs																				X	X				X	X	X			San Bar							
Phase II																																					
Set Up Staging area			X	X																										Rosenbaum							
Pot Holing Ex Utilities					X	X	X										X	X	X	X	X			X	X	X	X	X		AUI							
Water Line 12" Main Street						X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		AUI							