



6/22/2020

By Jim King																														
3 week schedule		June														July														
Job # 219042		Week	1							1							2							3						
Name Downtown Farmington Revitalization		Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
Item/ Task	Unit	Qty	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Traffic control / Maintian Phase I & Phase II		1	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Set Temp Const Fence			X	X	X	X	X																							
Material Delivery																														
Light poles		6/19 Arrived	X																											
Place Sidewalk			X																											
ADA Ramps			X	X																										
Surface Inlets			X	X																										
MDI				X	X																									
Planters				X	X																									
Brick Pavers			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									
Boulders				X	X																									
Build Light Poles			X	X	X	X	X			X	X	X	X	X																
Pull Wire			X	X	X	X	X																							
Stand Luminaires			X	X	X	X	X			X	X	X	X	X																
Surveyors			X	X						X	X						X	X												
Unclassified Ex			X	X	X	X	X																							
Sub Grade Prep							X			X	X																			
Base Course											X	X	X	X																
Asphalt 1st Lift					X					X	X	X	X	X																
Raise Conc Water Valves						X	X				X	X	X				X	X												
Asphalt 2nd Lift																	X	X	X											
Signs										X	X																			
Stripping																			X	X	X									
Phase II																														
Set Up Staging area																														
Fencing			X	X	X	X	X			X	X	X																		
Pot Holing Ex Utilities			X	X																										
Water Line 12" Main Street					X	X	X			X	X	X	X	X			X	X	X	X	X									
Removal of Signals / Lights																														
Temp Lights																														