



6/29/2020

By Jim King																															
3 week schedule		July																													
Job # 219042		Week	1					2					3					4													
Name Downtown Farmington Revitalization		Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	S
Item/ Task	Unit	Qty	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	
Traffic control / Maintian Phase I & Phase II		1	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	AUI
Material Delivery																															
Light poles		6/19 Arrived	X																												AUI/COI
Brick Pavers			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X										MWGS
Boulders				X	X																										MWGS
Fill Planters			X	X	X	X	X			X	X	X	X	X																	MWGS
Pull Wire			X	X	X																										HDI
Place conc at planters for elec				X																											
Build Light Poles				X	X	X	X			X	X	X	X	X																	HDI
Stand Luminaires				X	X	X	X			X	X	X	X	X																	HDI
Make Elect connect Alley ways				X	X	X	X			X	X	X	X	X																	
Surveyors			X	X						X	X						X	X													AUI
Sub Grade Prep			X																												AUI
Base Course Commercial to Allen			X	X																											AUI
Asphalt 1st Lift					X	X																									XL Conc
Raise Conc Water Valves					X	X	X																								AUI
Asphalt 2nd Lift Top Mat										X																					XL Conc
Signs			X	X	X	X																									San Bar
Stripping											X	X	X	X			X	X													San Bar
Open to Traffic													X	X																	
Phase II																															
Fencing Auburn																	X	X													AUI
Pot Holing Ex Utilities					X	X				X	X	X	X	X			X	X	X	X	X										AUI
Water Line 12" Main Street				X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			AUI
Water Line Side Streets																	X	X	X	X	X			X	X	X	X	X			AUI
Removal of Signals / Lights																			X	X											HDI
Temp Lights																															HDI