



7/13/2020

By Jim King

3 week schedule

Job # 219042	Week	July																																		
Name Downtown Farmington Revitalization	Day	1							2							3							4							S	S	S	S	S	S	S
		M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	S	S	S	S	S	S	S

Item/ Task	Unit	Qty	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9							
Traffic control / Maintian Phase II		1	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	AUI						
Set Temp Fence Auburn					X																																AUI
Close Auburn					X																																AUI
Brick Pavers Phase I			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X																MWGS
Hook Up Receptacles										X	X	X	X	X																							HDI
Place Asphalt 302						X																															XL Asphalt
Surveyors			X	X						X	X						X	X																			AUI
<b>Phase II</b>																																					
Pot Holing Ex Utilities					X	X				X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									AUI
Water Line 12" Main Street			X	X	X																																AUI
Water Line Side Streets Allen			X	X	X																																AUI
Water Line Side Streets Behrend						X	X																														AUI
Water Line Side Streets Locke						X	X																														AUI
Install fire lines and Services										X	X	X	X	X			X	X	X	X	X																AUI
Hydrostatic Water line																	X	X	X	X	X			X	X												AUI
Flush / Potable																			X	X	X			X	X	X	X	X									AUI
Hook Up water services																								X	X	X	X	X									AUI
Storm Drain																			X	X					X	X	X	X									AUI
Irrigation and Electrical PH II																								X	X	X	X	X									MWGS / HDI
Powering Peds RV, Planters			X	X	X	X	X			X	X	X	X	X																							HDI
Removal of Signals						X																															HDI
Remove old luminaires				X	X	X	X																														COF
Temp Lights			X	X	X	X	X																														HDI