



8/17/2020

By Jim King																														
3 week schedule		August														September														
Job # 219042		Week	1							2							1							2						
Name Downtown Farmington Revitalization		Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
Item/ Task	Unit	Qty	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13
Traffic control / Maintian Phase II		1	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Hydro static Test Water line			X	X																										
Flush Water line					X																									
Potability Test						X	X																							
Make Connections										X																				
Switch Service Lines											X	X	X	X			X													
Cut and Cap Exisiting																	X													
Surveyors			X	X						X	X						X	X												
Storm Drain Allen			X	X	X	X	X																							
Place Manholes Allen	EA	5		X	X	X	X																							
Storm Drain Behrend											X	X	X	X																
Place Manholes Behrend	EA	6								X	X	X	X	X																
Storm Drain Locke																		X	X	X	X			X	X	X	X	X		
Place Manholes Locke	EA	1-4,1-6,1-10															X	X	X	X	X									
Storm Drain Auburn					X	X	X																							
Adjust Manholes Auburn	EA	3				X	X																							
Irrigation and Electrical PH II			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Install Elec Conduit side str Allen, Behrend, Locke, Auburn			X	X	X	X	X			X	X	X	X	X																
Curb Grade																	X	X	X	X	X			X	X	X	X	X		
Unclassified EX																	X	X	X	X	X			X	X	X	X	X		
Curb and Gutter																								X	X	X	X	X		