



8/24/2020

By Jim King

3 week schedule

August

September

Job # 219042	Week	1							2							1							2							
Name Downtown Farmington Revitalization	Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	
Item/ Task	Unit	Qty	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
Traffic control / Maintian Phase II		1	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	
Make Connections Allen , Behrend			x	x																										
Switch Service Lines				x	x	x	x			x	x	x	x	x																
Cap Existing Line			x																											
Surveyors			x	x						x	x						x	x												
Storm Drain Allen				x	x	x	x																							
Place Manholes Allen	EA	5				x	x																							
Storm Drain Behrend										x	x	x	x	x																
Place Manholes Behrend	EA	6								x	x	x	x	x																
Storm Drain Locke																	x	x	x	x	x									
Place Manholes Locke	EA	1-4,1-6,1-10															x	x	x	x	x									
Storm Drain Auburn																	x	x	x	x	x									
Adjust Manholes Auburn	EA	3				x	x										x	x	x	x	x									
Irrigation and Electrical PH II																														
Behrend to Allen North			x	x	x																									
Behrend to Locke South						x	x			x	x	x																		
Locke to Behrend North													x	x			x	x	x											
Locke to Auburn South																			x	x			x	x						
Auburn to Locke North																										x	x	x		
Install Elec Conduit side str Allen, Behrend, Locke, Auburn				x	x	x	x			x	x	x	x	x			x	x	x	x										
Curb Grade																	x	x	x	x	x			x	x	x	x	x		
Unclassified EX																	x	x	x	x	x			x	x	x	x	x		
Curb and Gutter																	x	x	x	x	x			x	x	x	x	x		