



9/28/2020

By Jim King																															
3 week schedule		September														October															
Job # 219042		Week 1							Week 1							Week 2							Week 3								
Name Downtown Farmington Revitalization		Day		M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
Item/ Task		Unit	Qty	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
Traffic control / Maintian Phase II				X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Irrigation and Electrical PH II																															
Auburn South					X	X	X	X																							
Auburn North							X	X																							
Install Elec Conduit side str, Auburn				X	X	X	X	X																							
Set Peds				X	X	X	X	X																							
Unclassified EX				X	X	X	X	X																							
Curb Grade w/ Base Course				X	X	X	X	X			X	X	X																		
Curb and Gutter					X	X	X	X			X	X	X	X	X			X	X	X	X	X									
CURB DI					X	X	X	X			X	X	X	X	X			X	X	X	X	X									
Sidewalk Removals				X	X						X	X						X	X						X	X					
SW, WCR, Fillets				X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Valley Gutter																		X	X	X	X	X			X	X	X	X	X		
Splitter Islands																		X	X	X	X	X			X	X	X	X	X		
Roundabout																		X	X	X	X	X			X	X	X	X	X		
Punch List					X		X				X		X		X			X		X		X									
Surveyors				X		X					X		X					X		X											
Planters											X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
MH adjust Auburn						X	X	X																							
Luminaire Foundations																		X	X	X	X	X			X	X	X	X	X		
Set Luminaires																									X	X	X	X	X		
Brick Pavers Phase II																		X	X	X	X	X			X	X	X	X	X		