



10/26/2020

By Jim King

3 week schedule

October

Novemeber

Job # 219042	Week	1							1							2							3							4							
Name Downtown Farmington Revitalization	Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	M	T	W	T	F	S	
Item/ Task	Unit	Qty	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29
Traffic control / Maintian Phase II			X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	AUI
Curb and Gutter Auburn			X	X	X	X	X		X	X	X	X	X																								XL Concrete
CURB DI/ Surface Inlet			X	X	X	X	X		X	X	X	X	X																								AUI
Sidewalks / WCR all			X	X	X	X	X		X	X	X	X	X			X	X																				XL Concrete
Valley Gutters			X	X	X	X	X		X	X																											XL Concrete
Planters			X	X	X	X	X		X	X	X	X	X			X	X	X	X	X																	AUI
Scuppers 5 ea			X	X	X	X	X		X	X	X	X	X																								AUI
Behrend Round about w/Splitter Islands			X	X	X	X	X																														XL Concrete
Auburn Round About w/ Splitter Islands																X	X	X	X	X			X	X	X	X	X									XL Concrete	
Splitter Islands																X	X	X	X	X			X	X	X	X	X										
Luminaire Foundations			X	X	X	X	X		X	X	X	X	X																								HDI
Set Luminaire																X	X	X	X	X																	HDI
Subgrade Prep Base Course			X	X	X	X	X		X	X	X	X	X			X	X	X	X	X																	AUI
Brick Pavers			X	X	X	X	X		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									MWGS	
Gateway Sign Foundation																X	X	X	X	X			X	X	X	X	X									AUI	
Punch List Phase I			X	X	X	X	X		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									ALL	
Surveyors					X				X	X						X	X						X	X												AUI	
Asphalt Allen / Locke Side Streets									X	X	X	X	X			X	X	X	X	X																XL Asphalt	
Asphalt Behrend Pull Outs									X	X	X	X	X			X	X	X	X	X																XL Asphalt	
Asphalt Behrend N/S																		X	X	X			X	X												XL Asphalt	
Base Mat Main St																							X	X	X	X	X									XL Asphalt	