



11/9/2020

By Jim King

3 week schedule

November

Job # 219042	Week	1							2							3							1														
Name Downtown Farmington Revitalization	Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	
Item/ Task	Unit	Qty	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13
Traffic control / Maintian Phase II			X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
Curb and Gutter Auburn			X	X	X	X	X																														
CURB DI/ Surface Inlet			X	X	X	X	X			X	X	X																									
Sidewalks / WCR all			X	X	X	X	X			X	X																										
Planters			X	X	X	X	X			X	X	X																									
Scuppers 3 ea			X	X	X	X	X																														
Auburn Round About w/ Splitter Islands					X	X	X			X	X	X	X	X																							
Luminaire Foundations										X	X	X	X	X																							
Set Luminaire														X																							
Subgrade Prep Base Course			X	X	X	X	X			X	X	X	X	X		X																					
Brick Pavers			X	X	X	X	X			X	X	X	X	X		X	X	X						X	X	X	X	X		X	X	X	X	X			
Gateway Sign Foundation										X	X	X	X	X		X	X	X																			
Punch List Phase I			X	X	X	X	X			X	X	X	X	X		X	X	X						X	X	X											
Surveyors					X					X						X									X												
Asphalt Behrend S Bot mat						X																															
Asphalt Behrend N/S Top mat											X	X																									
Pull outs Between Locke and Auburn										X																											
Base Mat Allen to East of Auburn							X	X																													
Top Mat Allen to East of Auburn													X	X																							
Asphalt Auburn top / Bottom																X	X	X																			
Stripping																										X	X	X			X	X	X	X	X		

AUI

XL Concrete

AUI

XL Concrete

AUI

AUI

XL Concrete

HDI

HDI

AUI

MWGS

AUI

ALL

AUI

XL Asphalt

XL Asphalt

XL Asphalt

XL Asphalt

XL Asphalt

XL Asphalt