



11/23/2020

By Jim King

3 week schedule

		November														December																						
Job # 219042	Week	1							1							2							3															
Name Downtown Farmington Revitalization	Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S		
Item/ Task	Unit	Qty	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	
Traffic control / Maintian Phase II			X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	AUI
Sidewalks / WCR all			X	X	X					X	X	X	X	X																								XL Concrete
Set Luminaire			X	X	X					X	X	X																									HDI	
Brick Pavers			X	X	X					X	X	X	X	X		X	X	X	X	X																	MWGS	
Gateway Sign Foundation			X	X	X					X	X	X	X	X		X	X	X	X	X																	AUI	
Punch List Phase I / 2			X	X	X					X	X	X	X	X		X	X	X	X	X			X	X	X	X	X			X	X	X					ALL	
Surveyors					X					X																											AUI	
Asphalt Auburn top			X	X																																	XL Asphalt	
Stripping / signs			X	X	X					X	X	X	X	X																							COF / San Bar	