



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT - January 16, 2020

Project Update – Week 2:

The project began on January 6, 2020. The project is currently on schedule and the weather has not delayed the construction schedule.

Work Completed:

- Construction fence installed around perimeter of the phase 1 work zone
- Business access and pedestrian access signage installed
- Traffic signals removed from Orchard and southeast corner of Allen
- Asphalt removal (milling)

The Week Ahead – January 15 to 22:

- Concrete removals; curb and gutter and some sidewalk (except the pedestrian walkways next to buildings)
- Material deliveries
- Testing labs to collect data for proctors
- Potholing of underground utilities
- Continue conducting pre-construction surveys on sensitive features

A Look Beyond a Week:

- Street lights to be removed. Temporary pedestrian lights to be installed.
- Utility work has been moved up to begin on Jan 27

Work Hours:

- Due to the shorter daylight hours, crews will be working and equipment operational Monday through Friday from 7am to 5pm. Noise level and vibration monitoring will be in effect.
- No night or weekend work is anticipated at this time.

For your consideration:

The construction fencing and pedestrian signs will now help guide you and your customers along the pedestrian access routes and assist customers in finding the most efficient way to business entries. Please assist us by keeping obstacles out of the pedestrian walkways next to your buildings.

Additional informational signage is being produced to inform the public that businesses are still open.

**Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach
Project Coordinator - City of Farmington
119 W. Main Street, Farmington, NM 87401
Office: 505-599-8443 Cell: 505-427-1512
shroach@fmtn.org

www.heartoffarmington.org