



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT - February 5, 2020

Project Update – Week 5:

The project is currently on schedule and there are no weather delays*.

Work Completed:

- Notice of Work letters sent out for Water Mainline Renewal & Replacement
- 500 feet of trenching and water mainline has been laid

The Week Ahead – February 5 to February 12:

- Potholing of underground utilities in front of trenching operations
- Trenching operations for utility work (water line)
- Start water service and fireline installation
- Temporary pedestrian lights to be installed by Tuesday
- Street lights to be removed after temporary light installation

A Look Beyond a Week:

- Water line installation continues
- Storm Drain materials to be delivered
- Low impact development (LID) subsurface storm water system installation

Work Hours:

- Construction hours: Monday through Friday from 7am to 5pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

For Your Consideration:

- For your safety, gates into work zones must be kept clear at all times for emergency response vehicles. Do not park in front of these signs. Please help us convey that message to your customers and clients.
- If you are interested in Business Resiliency resources and classes, please contact us and we will put you in touch with the appropriate resource partner or work to host a class as needed.
- Thanks to our outstanding crews for quickly addressing the service line break on Monday. The existing water line is over 60 years old and prone to break and leak. Please report to JACOBS Engineering at 505-326-1918.

**Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach
Project Coordinator - City of Farmington
119 W. Main Street, Farmington, NM 87401
Office: 505-599-8443 Cell: 505-427-1512
shroach@fmtn.org
www.heartoffarmington.org