



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – April 2, 2020

Project Update – Week 13:

We are pleased to report the project is on schedule.*

Work Completed:

- 60% of Electrical and Irrigation conduit has been installed
- LID's on Commercial Ave and Wall Ave.
- Cut out old waterlines and completed storm drain installation on N. Orchard Ave.
- Remove 2 fire hydrants from old system
- Gas line relocation at N. Orchard and alleyway

The Week Ahead – April 1 to April 8:

- Electrical and irrigation conduit installation continues
- Place two 10' manholes one in Commercial Ave. and one in Wall Ave.
- Set manhole flat tops
- Storm Drain install on Commercial to Main St. to Wall Ave.
- Cut and Cap old 4" water line at Allen Ave.
- Start Orchard Ave. LID on Monday

A Look Beyond a Week:

- Trenching operations for electrical and irrigation from Allen Ave. and Orchard Ave.
- Rough grading
- Curb and Gutter
- Drop Inlets
- Set 4' LID manhole on Wall Ave. and 6' LID manhole on Orchard Ave.

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

For Your Consideration:

- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>
- N. Orchard Ave. and public parking lot to the east will be restricted near alleyway for LID installation. Alleyway and driveways at parking lot will remain open and accessible.

**Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org