



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – May 20, 2020

Project Update – Week 20:

We are pleased to report the project is on schedule.*

Work Completed

- Standard curb and gutter installation complete
- 80% of drop inlets have been installed
- 4 of 6 drive pads installed
- Sidewalk prep from Hill to S. Commercial complete

The Week Ahead – May 20 to May 27:

- Sidewalk installation continues; scuppers to be installed or blocked out
- Drop inlet installation will be complete by end of week for Phase 1
- Concrete bases for street lighting
- Begin installation of raised planters and stem walls
- ADA ramp installation continues
- Drive pad installation continues
- Fireline assemblies to be installed
- Surveyors to stake roundabouts and splitter islands on S. Miller

A Look Beyond a Week:

- Continue installation of raised planters
- Continue sidewalk removals and installation
- Continue concrete bases for street lighting
- Continue ADA ramp installation
- Continue drive pad installation
- Material delivery; double surface inlet, light poles and luminaires

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

For Your Consideration:

- Phase I is transitioning to its final stages for substantial completion by the end of June. We have the opportunity to move up the timeline for starting Phase 2. Please look for Phase 2 construction to start mid June, a firm date will be announced as construction proceeds.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

** Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org