



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – May 27, 2020

Project Update – Week 21:

We are pleased to report the project is on schedule.*

Work Completed

- Standard curb and gutter installation complete
- Drop inlet installation complete
- 500 square yards of sidewalk placed
- 10 ADA ramps installed
- 2 scuppers installed on S. Commercial
- 34 concrete bases have been hydro excavated and concrete has been placed for 10 light pole bases
- First fire line installation complete
- Material delivery; Conex box for material storage

The Week Ahead – May 27 to June 3:

- Sidewalk installation continues; scuppers to be installed or blocked out
- Complete concrete bases for street lighting
- Raised planters and stem walls installation
- ADA ramp installation continues
- S. Miller roundabout and splitter islands have been staked, getting ready for forms
- Brick paver installation
- Phase 2 – removals and sawcutting operations

A Look Beyond a Week:

- Continue installation of raised planters and stem walls
- Continue sidewalk removals and installation
- Continue ADA ramp installation
- Continue brick paver installation
- Material delivery; double surface inlet, light poles and luminaires, drop inlets for Phase 2

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

For Your Consideration:

- As Phase I is transitioning to its final stages for substantial completion by the end of June, we have the opportunity to move up the timeline for starting Phase 2. Please look for Phase 2 construction to start mid June, a firm date will be announced as construction proceeds.
- In preparation of Phase 2, city crews will begin removing benches, trash bins, and other items and AUI will begin sawcutting operations on June 1st.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

* Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org