



## **DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – June 3, 2020**

### **Project Update – Week 22:**

We are pleased to report the project is on schedule.\*

#### **Work Completed**

- 5 fire line installations complete
- 3 concrete planters installed, 4 other planter locations have been dug out
- 13 light pole bases installed
- 2 scuppers installed

#### **The Week Ahead – June 3 to June 10:**

- Sidewalk installation continues
- Double surface inlet installation
- Complete concrete bases for street lighting
- Raised planters and stem walls installation
- ADA ramp installation continues
- Brick paver installation
- Roundabout and splitter island installation
- 16 concrete raised planters installed by end of week
- Material delivery; 16 bundles of light poles and 12 pallets of arms, bases, and luminaires

#### **A Look Beyond a Week:**

- Continue installation of raised planters and stem walls
- Continue sidewalk removals and installation
- Continue ADA ramp installation
- Continue brick paver installation
- Light pole set-up and installation
- Continue roundabout and splitter island installation
- Phase 2 – traffic signal removals on June 12<sup>th</sup> or 15<sup>th</sup>
- Phase 2 – water irrigation meter removals
- Phase 2 – asphalt and concrete removals on June 8<sup>th</sup>

#### **Work Hours:**

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

#### **For Your Consideration:**

- As Phase 1 is transitioning to its final stages for substantial completion by the end of June, please look for Phase 2 to start with asphalt removals on June 8<sup>th</sup>. Phase 2 construction will begin mid-June with water line trenching operations.
- In preparation of Phase 2, sidewalk closure notices will be posted on street poles; no parking near active work zones.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

\* Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington  
119 W. Main Street, Farmington, NM 87401  
Office: 505-599-8443 Cell: 505-427-1512

[shroach@fmtn.org](mailto:shroach@fmtn.org)

[www.heartoffarmington.org](http://www.heartoffarmington.org)