



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – June 17, 2020

Project Update – Week 24:

We are pleased to report the project is on schedule.*

Work Completed

- 8 concrete raised planters installed
- 3 ADA Ramps
- 2 valley gutters installed
- 1 fire line assembly
- Roll over curb and colored concrete apron on Orchard Ave. roundabout
- Sub grade prep and base course on Commercial Ave., Wall Ave. and 3 pull in parking areas
- Planter installations between Orchard Ave. and Wall Ave.
- Stem wall installation between Orchard Ave. and Wall Ave.
- Phase 2 – curb and gutter removal complete
- Phase 2 – road milling complete
- Phase 2 – irrigation meters removed

The Week Ahead – June 17 to June 24:

- Sidewalk installation, steps, and ADA ramp installation on north side between the gateway and N. Orchard Ave. will be completed
- Install double curb inlet, and a median surface inlet on N. Orchard Ave.
- Install 2 surface inlets near Allen Ave.
- Light pole foundations to be completed
- Brick paver installation continues
- Material delivery; 16 bundles of light poles
- Finish splitter islands at Orchard Ave.
- Sub grade prep on roadway continues
- Laydown 1st lift of asphalt
- Place boulders at S. Miller Ave and Orchard Ave. roundabouts
- Phase 2 – traffic signal removal at Behrend
- Phase 2 – potholing for utilities continues
- Phase 2 – 12" Water Line installation begins

A Look Beyond a Week:

- Continue brick paver installation
- Light pole assembly and installation
- Continue with base course and 2nd lift of asphalt on roadway
- Signing and striping new roadway
- Phase 2 – water line installation continues

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

For Your Consideration:

- No parking near active work zones.
- The stop signs at Auburn Ave. and Main St. will now be a 3 way stop until utility trenching operations at Auburn Ave.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

* Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org