



## **DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – August 6, 2020**

### **Project Update – Week 31:**

We are pleased to report Phase 2 is on schedule\*

#### **Work Completed**

- Phase 1 – meter pedestals, RV hookups and planters receptacles
- Phase 2 – 7 water service lines and 8 fire line assemblies
- Phase 2 – potholing for utility conflicts

#### **The Week Ahead – August 5 to August 12:**

- Phase 1 – finish installing brick pavers at Orchard Park
- Phase 1 – finish filling planters with soil and root barrier
- Phase 2 – water services and fire line installation continues
- Phase 2 – irrigation and electrical trenching begins
- Phase 2 – LID installation begins on Allen Ave.
- Phase 2 – storm drain installation begins
- Phase 2 – saw cut concrete on side streets for electrical pedestals
- Phase 2 – Install conduit on side streets

#### **A Look Beyond a Week:**

- 
- Phase 2 – hydrostatic testing and flushing water lines
- Phase 2 – start placing storm manhole bases
- Phase 2 – make water connection and switch service lines
- Phase 2 – cut and cap old water lines
- Phase 2 – Install conduit on side streets continues

#### **Work Hours:**

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

#### **For Your Consideration:**

- You will be contacted prior to water services being switched over to new supply lines to minimize disruptions to business. Please flush your lines through your faucets to remove any sediment and air.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

*\* Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401 Office: 505-

599-8443 Cell: 505-427-1512

[shroach@fmtn.org](mailto:shroach@fmtn.org)

[www.heartoffarmington.org](http://www.heartoffarmington.org)