



## **DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – August 13, 2020**

### **Project Update – Week 32:**

We are pleased to report Phase 2 is on schedule and there have been no weather delays\*

#### **Work Completed**

- Phase 1 – brick pavers installed at Orchard Park
- Phase 1 – filled planters with soil and root barrier
- Phase 2 – LID installation complete on Allen Ave.
- Phase 2 – all water service lines, fire lines, and fire line assemblies have been installed

#### **The Week Ahead – August 12 to August 19:**

- Phase 2 – saw cut concrete on side streets for electrical
- Phase 2 – potholing for existing services is ongoing
- Phase 2 – hydrostatic testing and flushing water lines
- Phase 2 – irrigation and electrical trenching continues
- Phase 2 – begin storm drain on Allen Ave.
- Phase 2 – begin storm drain on Behrend Ave.
- Phase 2 – start placing storm manhole bases on Allen Ave.
- Phase 2 – Install electrical conduit on side streets
- Phase 2 – Telecom and gas company to relocate utilities on Locke Ave. and Behrend Ave.

#### **A Look Beyond a Week:**

- Phase 2 – make water connection on side streets
- Phase 2 – switch over water services
- Phase 2 – cut and cap old water lines
- Phase 2 – install conduit on side streets continues
- Phase 2 – irrigation and electrical trenching continues
- Phase 2 – storm drain on Locke Ave.
- Phase 2 – storm drain and manhole adjustments on Auburn Ave.
- Phase 2 – cut curb grade for new curb and gutter

#### **Work Hours:**

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

#### **For Your Consideration:**

- You will be contacted prior to water services being switched over to new supply lines to minimize disruptions to business. Please flush your lines through your faucets to remove any sediment and air.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

*\* Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401 Office: 505-

599-8443 Cell: 505-427-1512

[shroach@fmtn.org](mailto:shroach@fmtn.org)

[www.heartoffarmington.org](http://www.heartoffarmington.org)