



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – August 27, 2020

Project Update – Week 34:

We are pleased to report Phase 2 is on schedule and there have been no weather delays*

Work Completed

- All fire hydrants are installed
- 4 of 5 storm manhole bases on Allen Ave.
- Made water service connections on Allen Ave., Behrend Ave., and southside of Main St. between Auburn Ave. and Locke Ave.
- Cut and cap old 4" water line
- Low Impact Development System (underground storm water reservoir) on N. Allen Ave.
- Water main connections on N. Allen Ave., and N. Behrend Ave. are tied in

The Week Ahead – August 26 to September 2:

- Irrigation and electrical trenching continues
- Rehabilitation of three existing storm drain manholes on Auburn Ave.
- Storm drain and manhole installation on Behrend Ave. continues
- Storm drain and manhole installation on Allen Ave. to be completed
- Install electrical conduit on side streets continues
- Water service connections continue

A Look Beyond a Week:

- Install electrical conduit on side streets continues
- Storm drain and manhole bases on Locke Ave.
- Storm drain manhole adjustments on Auburn Ave.
- Cut curb grade for new curb and gutter
- Forming for new curb and gutter
- Installation of new storm drain inlets

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

For Your Consideration:

- You will be contacted prior to water services being switched over to new supply lines to minimize disruptions to business. Please flush your lines through your faucets to remove any sediment and air.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

** Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401 Office: 505-

599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org