



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – September 16, 2020

Project Update – Week 37:

We are pleased to report Phase 2 is on schedule and there have been no weather delays*

Work Completed

- All storm drain manholes and storm pipe have been installed.
- 9 of 12 electrical meter pedestals have been installed.
- Fire hydrant at Allen Ave. was installed.

The Week Ahead –September 16 to September 23:

- Irrigation and electrical trenching between Auburn Ave. and Locke Ave. will be completed this week.
- Continue installing electrical conduit and set meter pedestals on side streets.
- Curb drop inlet installation for storm drain system on Allen Ave. started.
- Continue forming and placing curb and gutter and valley gutters between Allen and Behrend.

A Look Beyond a Week:

- Continue cutting curb grade for new curb and gutter
- Continue forming for new curb and gutter; between Behrend and Locke.
- Continue installing new curb drop inlets for storm drain system
- Two sanitary sewer manhole lids on Auburn Ave. will be adjusted.
- Sidewalk removals and replacement between Allen and Behrend.
- Roundabout and splitter island forming and installation at Behrend intersection.
- Valley gutters
- Raised wall planter installation

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

For Your Consideration:

- A City or contractor representative may be contacting business and property owners to coordinate sidewalk removal and replacement.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

** Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org