



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – September 23, 2020

Project Update – Week 38:

We are pleased to report Phase 2 is on schedule and there have been no weather delays*

Work Completed

- 10 of 12 electrical meter pedestals have been installed.
- Completed irrigation and electrical trenching from Auburn to Locke on the south side.
- Excavated for roadway between Allen and Locke
- Installed curb and gutter between Allen and Locke
- Installed 8 drop inlets

The Week Ahead –September 23 to September 30:

- Irrigation and electrical trenching between Auburn Ave. and Locke Ave. on the north side will be completed this week.
- Continue installing electrical conduit and set meter pedestals on side streets.
- Curb drop inlet installation for storm drain system on Allen Ave. will be complete this week.
- Forming and placing curb and gutter and valley gutters between Allen and Behrend will be complete this week.
- Begin sidewalk removal between Allen and Behrend on south side of Main Street

A Look Beyond a Week:

- Continue cutting curb grade for new curb and gutter
- Continue installing new curb drop inlets for storm drain system
- Two sanitary sewer manhole lids on Auburn Ave. will be adjusted.
- Continue Sidewalk removals and replacement
- Roundabout and splitter island forming and installation at Behrend intersection.
- Valley gutters
- Raised wall planter installation
- Luminaire foundations

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

For Your Consideration:

- A City or contractor representative may be contacting business and property owners to coordinate sidewalk removal and replacement.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmntn.org/578/Coronavirus>

* Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington
119 W. Main Street, Farmington, NM 87401
Office: 505-599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org