



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – October 7, 2020

Project Update – Week 40:

We are pleased to report Phase 2 is on schedule and there have been no weather delays*

Work Completed

- Two raised planters were constructed at Allen.
- Driveways between Locke and Auburn were installed.
- Sidewalk concrete was placed between Allen and Behrend on south side of Main Street.
- Sidewalks between Allen and Behrend on north side was removed and nearly 60% replaced.
- Outdoor speaker system frequency testing was performed.
- Sanitary sewer manhole lid adjustments were made at Auburn intersection.

The Week Ahead – October 7 to October 14:

- Three more raised planters will be constructed by end of the week.
- Sidewalk between Behrend and Locke on the south side will be removed and replaced.
- Curb and gutter will be complete on Auburn Ave. by end of the week.
- Six drop inlets will be installed for storm drain system on Auburn Ave.
- Begin installation of brick pavers at Allen Avenue.
- Roundabout and splitter islands curbing to be formed and installed at Behrend intersection.
- Begin valley gutter and surface inlets installation.

A Look Beyond a Week:

- Continue sidewalk removals and replacement
- Continue raised wall planter installation
- Continue brick paver installation
- Continue installing valley gutters and surface inlets
- Luminaire foundations and Gateway signs foundations
- Base course prep for the roadway

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night work is anticipated at this time. Weekend work will be scheduled as needed.

For Your Consideration:

- A City or contractor representative may be contacting business and property owners to coordinate sidewalk removal and replacement.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

* Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org