



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – October 14, 2020

Project Update – Week 41:

Due to underground utility change orders and delays caused by the Coronavirus Pandemic, the completion date for Phase II has changed from the first week of November to the last week of November.*

Work Completed

- Two raised planters were constructed at Behrend.
- Sidewalk was removed and replaced between Behrend and Locke on south side of Main Street.
- All but one drop inlets have been installed for storm drain system on Auburn Ave.
- Curb and gutter on Auburn Ave. has been complete except southwest corner.

The Week Ahead – October 14 to October 21:

- Three more raised planters to be constructed by the end of the week on Behrend.
- Last raised planter on Behrend to be installed on Monday.
- Sidewalk removal between Behrend and Locke on the northside will begin on Monday the 19th.
- One drop inlet will be installed for storm drain system on Auburn Ave.
- Valley gutter installation between Behrend and Allen
- Installation of brick pavers at Allen Avenue began.
- Installation of luminaire foundations will begin on Monday.
- Roundabout and splitter islands curbing to be formed and installed at Behrend intersection.

A Look Beyond a Week:

- Continue sidewalk removals and replacement
- Continue raised wall planter installation on Locke
- Continue brick paver installation
- Continue installing valley gutters and surface inlets
- Gateway signs foundations
- Base course prep for the roadway
- Roundabout and splitter island forming and installation at Auburn intersection

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night work is anticipated at this time. Weekend work will be scheduled as needed.

For Your Consideration:

- A City or contractor representative may be contacting business and property owners to coordinate sidewalk removal and replacement.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

* Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org