



## **DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – November 18, 2020**

### **Project Update – Week 46:**

Due to underground utility change orders and delays caused by the Coronavirus Pandemic, the completion date for Phase II has changed from the first week of November to the last week of November.\*

### **Work Completed**

- Curb & Gutter on Auburn Ave. has been finished.
- Last surface drop inlet has been installed at the Auburn roundabout outer ring.
- Concrete placed for 7 luminaire foundations between Locke and Auburn
- Pull-out parking between Locke and Auburn was paved yesterday.
- Base asphalt mat on Main Street between Allen and east splitter island at Auburn was completed Monday.
- Subgrade prep and base course complete up to the splitter island east of Auburn.
- Meter panels inspected.

### **The Week Ahead – November 18 to November 25:**

- Sidewalk and ADA ramps at NW and SW corners of Auburn will be complete by end of the week.
- Concrete will be placed today for the Auburn roundabout apron, completing the roundabout at Auburn
- Hydro-vac for 9 luminaire foundations.
- The last two raised planters on Auburn will be installed today.
- Gateway signs foundations to begin on Monday November 23.
- Asphalt will be placed today on N. Behrend.
- Base course prep for the project will be complete by the end of the week.
- Energize light poles and meter pedestals.

### **A Look Beyond a Week:**

- Continue brick paver installation between Behrend and Locke.
- Begin traffic striping and sign installation.
- Continue electrical work at planters and install RV pedestals.

### **Work Hours:**

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night work is anticipated at this time. Weekend work will be scheduled as needed.

### **For Your Consideration:**

- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. UPDATE: due to the holiday, next week's business meeting will be Monday at 9am. Link upon request.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

\* Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

[shroach@fmtn.org](mailto:shroach@fmtn.org)

[www.heartoffarmington.org](http://www.heartoffarmington.org)