



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – August 19, 2020

Project Update – Week 33:

We are pleased to report Phase 2 is on schedule and there have been no weather delays*

Work Completed

- Hydrostatic testing and flushing water lines
- Telecom and Gas Company to relocate utilities on Locke Ave. and Behrend Ave.
- Saw cut concrete on side streets for electrical
- 3 of 4 fire hydrants are installed

The Week Ahead – August 19 to August 26:

- Potholing for existing services is ongoing
- Irrigation and electrical trenching continues between Allen Ave. and Behrend Ave.
- Placing storm manhole bases on Allen Ave. continues
- Start making water service connections on Allen Ave.
- Storm drain manhole adjustments on Auburn Ave.
- Storm drain and manhole installation on Behrend Ave. begins
- Install electrical conduit on side streets
- Water potability testing

A Look Beyond a Week:

- Cut and cap old water lines and abandon old 4" water line
- Install electrical conduit on side streets continues
- Storm drain and manhole bases on Locke Ave.
- Cut curb grade for new curb and gutter
- Forming for new curb and gutter

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

For Your Consideration:

- You will be contacted prior to water services being switched over to new supply lines to minimize disruptions to business. Please flush your lines through your faucets to remove any sediment and air.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

** Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401 Office: 505-

599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org