



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – October 21, 2020

Project Update – Week 42:

Due to underground utility change orders and delays caused by the Coronavirus Pandemic, the completion date for Phase II has changed from the first week of November to the last week of November.*

Work Completed

- One of two scuppers in front of Allen Theatre was installed.
- 16 luminaire foundations have been excavated between Allen and Behrend.
- Sidewalk was removed and replaced between Behrend and Locke on north side of Main Street.
- Curb and gutter at north, south, and east splitter islands at Behrend.

The Week Ahead – October 21 to October 28:

- Three more raised planters to be constructed by the end of the week on southwest corner of Behrend & Locke.
- Sidewalk removal between Locke and Auburn on both sides will begin on Monday.
- Valley gutter installation and surface inlets up to Locke will be complete by the end of this week.
- Luminaire foundations up to Locke will be excavated by end of the week.
- Behrend roundabout containment wall will be poured tomorrow, outer-ring to be poured by end of the week.
- Concrete on splitter islands at Behrend intersection will be poured by end of the week.
- Installation of brick pavers continues.
- Installation of scuppers continues
- Concrete foundations will be placed for luminaire bases.

A Look Beyond a Week:

- Continue sidewalk removals and replacement
- Continue brick paver installation
- Continue installing valley gutters and surface inlets
- Raised wall planter installation on Locke
- Gateway signs foundations
- Base course prep for the roadway
- Asphalt paving on Allen & Locke
- Roundabout and splitter island forming and installation at Auburn intersection

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night work is anticipated at this time. Weekend work will be scheduled as needed.

For Your Consideration:

- A City or contractor representative may be contacting business and property owners to coordinate sidewalk removal and replacement.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

* Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org