



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – October 28, 2020

Project Update – Week 43:

Due to underground utility change orders and delays caused by the Coronavirus Pandemic, the completion date for Phase II has changed from the first week of November to the last week of November.*

Work Completed

- 6 more surface inlets were installed
- 9 raised planters at Behrend are complete
- Luminaire foundations between Allen and Behrend have been placed on both sides of Main Street
- Sidewalk was removed between Locke on Auburn on both sides of Main Street
- Valley gutters between Auburn and Locke on north side are installed
- Behrend roundabout containment wall, splitter islands, and curbing are complete.

The Week Ahead – October 28 to November 4:

- The last raised planter on Behrend to be constructed by the end of the week.
- Sidewalk and ADA ramps will be replaced between Locke and Auburn by end of the week.
- Sidewalk on S. Locke, west side, will be removed and replaced beginning Monday.
- Behrend roundabout colored concrete apron and splitter islands will be placed tomorrow.
- Installation of brick pavers continues.
- Installation of scuppers will be complete by end of next week.
- Luminaire foundations will be complete by end of next week.
- Subgrade base course prep on Allen Ave and parallel parking pull outs between Allen and Behrend.
- Asphalt paving on Allen and Locke side streets and parallel parking pull outs to begin November 2nd.

A Look Beyond a Week:

- Continue sidewalk removals and replacement on S. Locke.
- Continue brick paver installation
- Raised wall planter installation on Locke
- Continue subgrade base course prep for roadway
- Continue asphalt placing on roadway
- Light poles will be set beginning on Monday November 9.
- Gateway signs foundations to begin on Monday November 9.
- Roundabout and splitter island concrete pouring at Auburn intersection will begin Monday November 9.

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night work is anticipated at this time. Weekend work will be scheduled as needed.

For Your Consideration:

- With the first snow of the season upon us, we would like to remind everyone that ICE MELT and SALT should NOT be used on the new sidewalks downtown. Those materials will cause deterioration of the new surface. As a courtesy, the City's Park Operations crew has placed bags of SAND at your front doors for your use on icy spots! SAND is a great alternative to keep walkways SAFE when slick. For more information contact Parks Operations Administration at (505) 599-1181.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

** Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org