



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT – November 4, 2020

Project Update – Week 44:

Due to underground utility change orders and delays caused by the Coronavirus Pandemic, the completion date for Phase II has changed from the first week of November to the last week of November.*

Work Completed

- Raised planter installation on Behrend has been completed.
- Luminaire foundations between Allen and Locke have been completed.
- Behrend roundabout containment wall, splitter islands, apron, and curbing are complete.
- 7 raised planters on Locke have been installed.
- Asphalt paving at parallel parking pull outs between Allen and Locke are completed.
- Sidewalk on S. Locke has been replaced.

The Week Ahead – November 4 to November 11:

- Sidewalk and ADA ramps between Locke and Auburn will be complete by end of the week.
- Installation of brick pavers between Allen and Behrend will be complete by end of the week.
- One surface drop inlet will be installed at the Auburn roundabout outer ring.
- All raised planters will have been installed on Locke by end of the week.
- Begin setting luminaires Friday of this week.
- Asphalt on North and South Locke will be completed by end of the week.
- Base course will be placed on North and South Behrend by the end of the week.
- Luminaire foundation installation between Locke and Auburn
- Surveyor work for Auburn roundabout will be done Monday November 9.

A Look Beyond a Week:

- Continue brick paver installation
- Continue subgrade base course prep for roadway
- Continue asphalt placing on roadway
- Gateway signs foundations to begin on Monday November 16.
- Sidewalk work for the project completed by Monday November 16.
- Asphalt on North and South Behrend
- Asphalt base mat on Main St.

Work Hours:

- Construction hours: Monday through Friday from 7am to 7pm. Noise level and vibration monitoring will be in effect. No night work is anticipated at this time. Weekend work will be scheduled as needed.

For Your Consideration:

- With the first snow of the season upon us, we would like to remind everyone that ICE MELT and SALT should NOT be used on the new sidewalks downtown. Those materials will cause deterioration of the new surface. As a courtesy, the City's Park Operations crew has placed bags of SAND at your front doors for your use on icy spots! SAND is a great alternative to keep walkways SAFE when slick. For more information contact Parks Operations Administration at (505) 599-1181.
- Due to the Public Health Emergency Directive, all public meetings including the stakeholder meetings will be conducted online or by phone. Stakeholder meetings are held every Wednesday at 10am using Zoom Meetings. Please request meeting link by email.
- For assistance and resources for businesses affected by the current health crisis, please visit: <https://www.fmtn.org/578/Coronavirus>

* Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.

Thanks for your continued support and patience with this project!

Sherry M. Roach

Project Coordinator - City of Farmington

119 W. Main Street, Farmington, NM 87401

Office: 505-599-8443 Cell: 505-427-1512

shroach@fmtn.org

www.heartoffarmington.org