3/22/2020

By Jim King

3 week schedule

Job # 219042

Name Downtown Farmington Revitalization

Item/ Task	Unit	Qty																													
					March												**April**															
		Week	**1**							**1**								**2**							**3**						
		Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	
			23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Traffic control / Maintian		1	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	AUI
Material Delivery																															
Storm Drain																															
Manhole Precast					x	x	x			x	x	x	x	x			x	x	x	x	x										ABC Precast
Flat Tops			x		x	x																									ABC Precast
Water line																															
Orchard Cut and Cap				x																											AUI
Remove exist FH						x																									AUI
Abandon Ex Water					x	x																									AUI
Switch Services			x	x																											AUI
Storm Drain Install																															
Commerical to Wall						x	x			x	x	x	x	x																	Edmundo
Orchard South to Orchard North					x																										
Place MH's			x	x	x	x	x																								
Place Manholes																															
10' Dia										x		x																			Joe AUI
LID 1 Wall					x	x	x																								Edmundo AUI
LID 2 Commercial										x	x	x	x	x			x	x	x	x	x										Daniel AUI
Electrical Irrigation trenching			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x										HDI/MWGS
Gas Relocate										x	x																				Gas Company
Rough Grade Balance																	x	x	x	x	x										AUI
Curb and Gutter Grade																			x	x	x			x	x	x	x	x			AUI
Place Curb and Gutter																										x	x	x			XL Concrete