4/20/2020

By Jim King

3 week schedule — April / May

Job # 219042

Name Downtown Farmington Revitalization

Item/ Task	Unit	Qty	Week	1							2							1							2							
			Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	
				20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
Traffic control / Maintian		1		x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	AUI
Material Delivery																																
Anchor bolts		????																														COF
Light poles Luminairs		6/8/2020																														COF
Concrete Items																																
Truncated Dome Markers																		x	x	x	x	x										Zia Materials
Expansion, Cure				x	x	x	x	x																								Zia Materials
Storm Drain																																
Surface Inlets				x	x	x	x	x																								AUI
Curb DI				x	x	x																										AUI 1st crew
MH ring and covers				x	x	x	x	x																								AUI
Scuppers								x			x	x	x	x	x																	AUI / XL Conc
18" Ads				x	x																											AUI
24" ADS				x	x																											AUI
Electrical Irrigation trenching				x	x	x																										MWGS / HDI
Test Irrigation Lines							x	x			x	x	x	x	x																	MWGS
Curb and Gutter Grade				x	x	x	x	x			x	x	x																			XL Conc
Curb and Gutter							x	x			x	x	x	x	x																	XL Conc
Saw Cut Sidewalk					x	x	x	x																								Rosenbaum
Sidewalk Removal						x	x	x										x	x						x	x						Rosenbaum
Sidewalk Prep							x	x			x	x						x	x	x	x	x			x	x	x					XL Conc
Place Sidewalk								x			x	x	x	x					x	x	x	x				x	x	x	x			XL Conc
Curb Drop Inlets																																AUI 2nd crew
Luminair Foundations											???	x	x	x				x	x	x	x	x			x	x	x	x	x			HDI
Planters											x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			XL Conc