5/25/2020

By Jim King

3 week schedule

Job # 219042

Name Downtown Farmington Revitalization

June

Item/ Task	Unit	Qty	Week 1 M	1 T	1 W	1 T	1 F	1 S	1 S	Week 2 M	2 T	2 W	2 T	2 F	2 S	2 S	Week 3 M	3 T	3 W	3 T	3 F	3 S	3 S	Week 4 M	4 T	4 W	4 T	4 F	4 S	4 S
		Day	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
Traffic control / Maintian		1	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x
Material Delivery																														
Light poles Luminairs		6/8/2020															x	x	x	x	x									
Storm Drain																														
Double Surface Inlets				x	x	x	x			x	x	x	x	x																
Curb and Gutter																														
Splitter Islands				x	x	x	x			x	x	x	x	x			x	x	x	x	x									
Round abouts Miller				x	x	x	x			x	x	x	x	x			x	x	x	x	x									
Inner Walls				x	x	x	x			x	x	x	x	x			x	x	x	x	x									
Place Sidewalk				x	x	x	x			x	x	x	x	x			x	x	x	x	x									
ADA Ramps				x	x	x	x			x	x	x	x	x			x	x	x	x	x									
Surface Inlets																	x	x	x	x	x			x	x					
Planters				x	x	x	x			x	x	x	x	x			x	x	x	x	x									
Stem Walls				x	x	x	x			x	x	x	x	x			x	x	x	x	x									
Scuppers				x		x				x																				
Fire Lines				x																										
SW removal					x	x				x	x	x					x	x												
Brick Pavers					x	x	x			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
Luminair Foundations				x	x	x	x			x	x	x	x	x																
Set / Build Light Poles																	x	x	x	x	x									
Surface Drop Inlets																	x	x	x	x	x			x	x					
Saw Cut Phase II										x	x	x	x	x																
Surveyors				x						x	x						x	x						x	x					
Sub Grade Prep																								x	x	x				
Base Course																											x	x		
Asphalt																														