7/20/2020

By Jim King

3 week schedule

Job # 219042

Name Downtown Farmington Revitalization

Item/ Task	Unit	Qty	July													August													
		Week	1							2							1							2						
		Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
			20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Traffic control / Maintian Phase II		1	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x
Brick Pavers Phase I			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x									
Hook Up Receptacles			x	x	x	x	x																							
Power Meters Phase I										x	x	x	x	x																
Pot Hole Exist Services			x	x																										
Install fire lines and Services					x	x	x			x	x	x	x	x			x	x	x	x	x									
Hydrostatic Water line																				x	x			x	x					
Flush / Potable																								x	x	x	x	x		
Make Water Service Connections																											x	x		
Surveyors			x	x						x	x						x	x												
Pot Holing Ex Utilities					x	x				x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
Storm Drain Allen																	x	x	x	x	x									
Place Manholes																								x	x	x	x	x		
Storm Drain Behrend																				x	x			x	x	x	x	x		
Place Manholes																											x	x		
Storm Drain Locke																														
Place Manholes																														
Irrigation and Electrical PH II																			x	x	x			x	x	x	x	x		
Powering Peds RV, Planters			x	x	x	x	x			x	x	x	x	x																
Temp Lights			x	x	x	x	x																							