9/7/2020

By Jim King

3 week schedule

Job # 219042

Name Downtown Farmington Revitalization

			September																					October						
		Week	1							2							3							4						
		Day	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
Item/ Task	Unit	Qty	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4
Traffic control / Maintian Phase II		1	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x
Storm Drain Behrend				x	x	x	x				x	x	x	x																
Place Manholes Behrend	EA	6		x	x	x	x				x	x																		
Storm Drain Locke				x	x	x	x																							
Place Manholes Locke	EA	1-4,1-6,1-10			x	x	x			x																				
Irrigation and Electrical PH II																														
Locke to Auburn South				x	x	x	x			x	x																			
Auburn to Locke North											x	x	x	x			x	x												
Install Elec Conduit side str Allen, Behrend, Locke, Auburn					x	x	x			x	x																			
Set Peds				x	x	x	x			x	x	x	x	x																
Unclassified EX				x	x	x	x			x	x	x	x	x			x	x	x	x	x									
Curb Grade w/ Base Course				x	x	x	x			x	x	x	x	x			x	x	x	x	x									
Curb and Gutter					X	x	x			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
CURB DI												x	x	x			x	x	x	x	x			x	x	x	x	x		
Sidewalk Removals																	x	x	x	x	x			x	x	x	x	x		
SW Replacement																	x	x	x	x	x			x	x	x	x	x		
Valley Gutter																	x	x	x	x	x			x	x	x	x	x		
Punch List				x	x	x	x			x	x	x	x	x			x	x	x	x	x									
Surveyors				x						x	x						x	x												